Manitoba

Science, Technology, Energy and Mines
Petroleum Branch
360-1395 Ellice Ave, Winnipeg MB R3G 3P2
T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/08 – September 8/08)

DRILLING ACTIVITY	to Sept. 8/08	To Sept. 10/07	2007 Total
Drilling Licences Issued	223	210	337
Licences Cancelled	15	11	27
Vertical Wells Drilled	142	149	264
Horizontal Wells Drilled	75	35	58
Stratigraphic Test Holes Drilled	2	1	2
Wells Drilled - Total	219	185	324
No. of Metres Drilled	305 066	215 411	382 558
Wells Re-entered	4	4	4
Wells Being Drilled	3	6	1
No. of Active Rigs	4	8	1
Wells Licenced but Not Spudded	32	71	45
Wells Completed as Potential Oil Wells	212	166	300
Wells Abandoned Dry	4	22	28
Wells Drilled but Not Completed	0	1	0
Other Completions	7	0	0
New Wells on Production	142	117	255

GEOPHYSICAL ACTIVITY			
Geophysical Programs Licenced	11	8	11
Licences Cancelled	0	0	1
Kilometers Licenced	2 868	1 325	2 062
Kilometers Run	2 373	953	1 967

OIL PRICES (Average)	2008 $/m3 ($/bbl)	2007 $/m3 ($/bbl)
Month of July	819.41 (130.21)	498.10 (79.15)
Month of August	746.60 (118.64)	486.95 (77.38)

OIL PRODUCTION (M3)	2008	2007
Month of May	108 086.6	106 066.9
Cumulative Thru May 31	553 423.1	542 776.7

WEEKLY WELL ACTIVITY REPORT

08 September 2008

Lic. No.: 6585

Lodgepole Regent HZNTL 3-3-5-22 (WPM)
UWI: 100.11-34-004-22W1.03 - Leg #3

Finished Drilling: 06-Sep-2008
Total Depth: 1659.00 m
Rig Released: 06-Sep-2008
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 06-Sep-2008

Lic. No.: 6656

Kiwi Sinclair COM 5-6-9-29 (WPM)
UWI: 100.05-06-009-29W1.00 (16 59H)
UWI: 100.05-06-009-29W1.02 (16 62B)

Please note new UWI and revised well name

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 21-Aug-2008
Field/Pool Code: 16 59H/16 62B (Commingled)

Lic. No.: 6678

Border Sinclair 2-35-7-29 (WPM)
UWI: 100.02-35-007-29W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 08-Jul-2008
Field/Pool Code: 16 62B

Lic. No.: 6683

Tundra Sinclair Prov. 1-20-7-28 (WPM)
UWI: 100.01-20-007-28W1.00

Finished Drilling: 02-Sep-2008
Total Depth: 983.00 m
Rig Released: 03-Sep-2008
Production Casing: 114.30 mm @ 983.00 m with 6.5 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 03-Sep-2008

Lic. No.: 6725

Kiwi Daly 2-33-9-28 (WPM)
UWI: 100.02-33-009-28W1.00

Status: Completing (COMP)
Completing: 04-Sep-2008

Lic. No.: 6730

Grand Banks Sinclair Prov. HZNTL 3-10-7-29 (WPM)
UWI: 100.03-10-007-29W1.00

Rig Released: 03-Sep-2008
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 03-Sep-2008

Lic. No.: 6734

Grand Banks Sinclair Prov. HZNTL A16-14-7-29 (WPM)
UWI: 102.16-14-007-29W1.00

Finished Drilling: 05-Sep-2008
Total Depth: 2742.00 m
Rig Released: 07-Sep-2008
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 07-Sep-2008

Lic. No.: 6737

Lodgepole et al Souris Hartney HZNTL 11-15-6-22 (WPM)
UWI: 100.11-15-006-22W1.00 - Leg #1
UWI: 100.12-15-006-22W1.02 - Leg #2

Status: Completing (COMP)
Completing: 08-Sep-2008

Lic. No.: 6754

North Virden Scallion Unit No. 1 HZNTL 6-15-11-26 (WPM)
UWI: 102.03-22-011-26W1.00 – **Stratigraphic Test Hole**
UWI: 102.06-15-011-26W1.02 – **Leg #1**
UWI: 102.06-15-011-26W1.03 – **Leg #2**

Please note revised UWI designations

UWI: 102.03-22-011-26W1.00 – Stratigraphic Test Hole

Status: Abandoned Stratigraphic Test Hole (ABD STH)
Abd Stratigraphic Test Hole: 02-Sep-2008

UWI: 102.06-15-011-26W1.02 – Leg #1

Intermediate Casing: 177.80 mm @ 802.00 m with 21.0 t
Kick-Off Date: 09-Sep-2008
Kick-Off Point: 326 m
Status: Drilling Ahead (DR)
Drilling Ahead: 08-Sep-2008

Lic. No.: 6760

Tundra Sinclair 12-9-7-28 (WPM)
UWI: 100.12-09-007-28W1.00

Revision to Report of: 25-Aug-2008
Contractor: **Trinidad Drilling Ltd. – Rig. # 10**

Spud Date: 04-Sep-2008
K.B. Elevation: 487.00 m
Finished Drilling: 07-Sep-2008
Total Depth: 993.00 m
Rig Released: 08-Sep-2008
Surface Casing: 177.80 mm @ 139.00 m with 8.0 t
Production Casing: 114.30 mm @ 993.00 with 6.8 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 08-Sep-2008

Lic. No.: 6761

Tundra Sinclair Prov. 12-16-7-28 (WPM)
UWI: 100.12-16-007-28W1.00

Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 08-Sep-2008

Lic. No.: 6765

Tundra Sinclair HZNTL 8-9-7-28 (WPM)
UWI: 100.08-09-007-28W1.00

Revision to Report of: 02-Sep-2008
Contractor: Trinidad Drilling Ltd. – **Rig. # 9**

Spud Date: 04-Sep-2008
K.B. Elevation: 487.40 m
Surface Casing: 244.50 mm @ 136.50 m with 17.0 t
Intermediate Casing: 177.80 mm @ 1059.00 m with 12.3 t
Status: Drilling Ahead (DR)
Drilling Ahead: 08-Sep-2008

Lic. No.: 6766

Tundra Sinclair HZNTL 1-9-9-29 (WPM)
UWI: 100.01-09-009-29W1.00

Revision to Report of: 02-Sep-2008
Contractor: Trinidad Drilling Ltd. – **Rig. # 14**

Finished Drilling: 05-Sep-2008
Total Depth: 2214.00 m
Rig Released: 06-Sep-2008
Intermediate Casing: 177.80 mm @ 1027.00 m with 13.0 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 06-Sep-2008

Lic. No.: 6767

Tundra Daly Prov. HZNTL 8-10-9-29 (WPM)
UWI: 100.08-10-009-29W1.00

Licence Issued: 04-Sep-2008
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Crown
Contractor: Trinidad Drilling Ltd. - Rig# 14
Surf. Location: 5B-10-9-29 (WPM)
Co-ords: 477.86 m (N) of (S) boundary of Sec. 10
60.00 m (E) of (W) boundary of Sec. 10
Grd Elev: 531.54 m
Proj. TD: 2,228.00 m (Devonian)
Field: Daly
Classification: DEVELOPMENT (Well)
Spud Date: 07-Sep-2008
K.B. Elevation: 535.32 m
Surface Casing: 244.50 mm @ 136.00 m with 17.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 08-Sep-2008

Lic. No.: 6768

North Virden Scallion Unit No. 1 HZNTL 9-10-11-26 (WPM)
UWI: 102.09-10-011-26W1.00 - Leg 1
UWI: 102.09-10-011-26W1.02 - Leg 2

Licence Issued: 05-Sep-2008
Licensee: Enerplus ECT Resources Ltd.
Mineral Rights: Freehold
Contractor: Ensign Canadian Drilling - Rig# 545
Surf. Location: 8A-15-11-26 (WPM)
Co-ords: 416.01 m (N) of (S) boundary of Sec. 15
126.17 m (W) of (E) boundary of Sec. 15
Grd Elev: 453.92 m
Proj. TD - Leg 1: 1,676.00 m (Mississippian)
Proj. TD - Leg 2: 1,658.00 m (Mississippian)
Field: Virden
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6769

North Virden Scallion Unit No. 1 HZNTL 1-27-11-26 (WPM)
UWI: 102.01-27-011-26W1.00 - Leg 1
UWI: 102.01-27-011-26W1.02 - Leg 2

Licence Issued: 05-Sep-2008
Licensee: Enerplus ECT Resources Ltd.
Mineral Rights: Freehold
Contractor: Ensign Canadian Drilling - Rig# 545
Surf. Location: 4D-27-11-26 (WPM)
Co-ords: 245.38 m (N) of (S) boundary of Sec. 27
338.85 m (E) of (W) boundary of Sec. 27
Grd Elev: 458.38 m
Proj. TD - Leg 1: 1,607.00 m (Mississippian)
Proj. TD - Leg 2: 1,590.00 m (Mississippian)
Field: Virden
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6770

Black Gold Sinclair 14-33-8-28 (WPM)
UWI: 100.14-33-008-28W1.00

Licence Issued: 08-Sep-2008
Licensee: Black Gold Energy Ltd.
Mineral Rights: Freehold
Contractor: Tempco Drilling Company Inc. - Rig# 3
Co-ords: 253.70 m (S) of (N) boundary of Sec. 33
548.87 m (E) of (W) boundary of Sec. 33
Grd Elev: 493.19 m
Proj. TD: 910.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

WELL NAME CHANGES

Lic. No.: 6656	From:	Kiwi Sinclair 5-6-9-29 (WPM)
	To:	Kiwi Sinclair COM 5-6-9-29 (WPM)